| No | Description of Item | unit | As per Modified BOQ | | | Executed | | | Excess/Saving | | | Total upto date | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | Qty | Rate | Amount | Qty | Amount | | Qty | Rate | Amount | Qty | Amount | |
| 46 | Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregates , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M20 (at 300Kg per cum coarse aggregate @ 0.64cum and fine aggregate @ 0.43cum) | Cum | 1361.07 | 6744.00 | 9179023.03 | 0.00 | 0.00 | | 1361.12 | 6744.00 | 9179393.28 | 1361.12 | 9179393.28 | |
| 47 | Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift. | Sqm | 8974.04 | 46.00 | 412805.61 | 0.00 | 0.00 | | 8972.03 | 46.00 | 412713.38 | 8972.03 | 412713.38 | |
| 48 | Providing groove cutting for width of 5mm to 10mm and depth 80mm- 100mm including cost of cutting machine, generator & HOM of machinery, including cost of blade,coolant etc., including cleaning of groove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all materials, labour, lead and lift charges and all other incidental charges as per drawing and as per specifications. - for concrete pavement | Rmt | 4076.10 | 136.00 | 554349.60 | 0.00 | 0.00 | | 3994.28 | 136.00 | 543222.08 | 3994.28 | 543222.08 | |

Scanned by CamScanner

| It No | Description of Item | unit | As per BOQ | | | Previous | | Present Measurements | | | Total upto date | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | Qty | Rate | | Qty | Amount | Qty | Rate | Amount | Qty | Amount |
| 49 | providing and erecting direction and place indentification retro-reflectorised sign as per IRC:67-2012 Made of high intensity grade sheeting vide clause 800.1.3 fixed over aluminiuam sheeting, 2mm thick with area exceeding 0.9sqm supported on mild steel angle iron post 75mmx75mmx6mm, 2Nos. Firmly fixed to ground by means of properly designed foundtation with M-15 Grade cement concrete 45cm x45cm x 60cm 60cm below ground level as per approved drawing complete as per specifications. MORTH Specification No.801 Using type IV Sheeting | Sqm | 2.00 | 8072.00 | 16144.00 | 0.00 | 0.00 | 0.00 | 8072.00 | 0.00 | 0.00 | 0.00 |
| | **Grand total** | | | | **29186424.00** | | | | | **18279907.95** | | **29162307.82** |

**CERTIFICATE**

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

**Asst Engineer**
**Ward-16**

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

**Asst Executive Engineer**
**Yashwanthpura Sub Division**
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner